



ਨੰਬਰ ..... 6637-58

(ਈ-ਮੇਲ ਰਾਹੀਂ)

ਮਿਤੀ ..... 19/10/2023

ਸੇਵਾ ਵਿਖੇ

1. ਕਮਿਸ਼ਨਰ, ਨਗਰ ਨਿਗਮ, ਅਬੋਹਰ, ਜਿਲ੍ਹਾ ਫ਼ਾਜ਼ਿਲਕਾ।
2. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਜਨਰਲ), ਫ਼ਾਜ਼ਿਲਕਾ।
3. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਸ਼ਹਿਰੀ ਵਿਕਾਸ), ਫ਼ਾਜ਼ਿਲਕਾ।
4. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਵਿਕਾਸ), ਫ਼ਾਜ਼ਿਲਕਾ।
5. ਉਪ ਮੰਡਲ ਮੈਜਿਸਟਰੇਟ, ਫ਼ਾਜ਼ਿਲਕਾ, ਅਬੋਹਰ ਅਤੇ ਜਲਾਲਾਬਾਦ।
6. ਉਪ ਕਪਤਾਨ ਪੁਲਿਸ, ਫ਼ਾਜ਼ਿਲਕਾ।
7. ਮੁੱਖ ਪ੍ਰਬੰਧਕ, ਬਠਿੰਡਾ ਵਿਕਾਸ ਅਥਾਰਟੀ, ਬਠਿੰਡਾ।
8. ਸਿਵਲ ਸਰਜਨ, ਫ਼ਾਜ਼ਿਲਕਾ।
9. ਜਿਲ੍ਹਾ ਵਿਕਾਸ ਅਤੇ ਪੰਚਾਇਤ ਅਫ਼ਸਰ, ਫ਼ਾਜ਼ਿਲਕਾ।
10. ਖੇਤਰੀ ਟਰਾਂਸਪੋਰਟ ਅਫ਼ਸਰ, ਫ਼ਾਜ਼ਿਲਕਾ/ਫਿਰੋਜ਼ਪੁਰ।
11. ਕਾਰਜ ਸਾਧਕ ਅਫ਼ਸਰ, ਨਗਰ ਕੌਂਸਲ, ਫ਼ਾਜ਼ਿਲਕਾ, ਜਲਾਲਾਬਾਦ ਅਤੇ ਨਗਰ ਪੰਚਾਇਤ, ਅਰਨੀਵਾਲਾ ਸ਼ੇਖ ਸੁਭਾਨ।
12. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਚਾਇਤੀ ਰਾਜ ਵਿਭਾਗ, ਫ਼ਾਜ਼ਿਲਕਾ।
13. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਜਾਬ ਜਲ ਸਪਲਾਈ ਅਤੇ ਸੀਵਰੇਜ ਬੋਰਡ, ਅਬੋਹਰ, ਜਿਲ੍ਹਾ ਫ਼ਾਜ਼ਿਲਕਾ।
14. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਜਲ ਸਰੋਤ (ਡਰੈਨੇਜ) ਵਿਭਾਗ, ਫ਼ਾਜ਼ਿਲਕਾ।
15. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਜਲ ਸਰੋਤ (ਨਹਿਰੀ) ਵਿਭਾਗ, ਫ਼ਾਜ਼ਿਲਕਾ।
16. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਜਲ ਸਪਲਾਈ ਅਤੇ ਸੈਨੀਟੇਸ਼ਨ ਵਿਭਾਗ, ਫ਼ਾਜ਼ਿਲਕਾ।
17. ਮੰਡਲ ਭੂਮੀ ਰੱਖਿਆ ਅਫ਼ਸਰ, ਫ਼ਾਜ਼ਿਲਕਾ।

**ਵਿਸ਼ਾ:-** ਮਾਨਯੋਗ ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਜਨਰਲ), ਫ਼ਾਜ਼ਿਲਕਾ ਜੀ ਦੀ ਪ੍ਰਧਾਨਗੀ ਹੇਠ ਮਿਤੀ 13.09.2023 ਨੂੰ ਜਿਲ੍ਹਾ ਪ੍ਰਬੰਧਕੀ ਮੀਟਿੰਗ ਹਾਲ, ਫ਼ਾਜ਼ਿਲਕਾ ਵਿਖੇ ਜਿਲ੍ਹਾ ਫ਼ਾਜ਼ਿਲਕਾ ਦੇ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਪਲੈਨ ਦੀ 8ਵੀਂ ਰੀਵੀਊ ਮੀਟਿੰਗ ਦੀਆਂ ਪ੍ਰੋਸੀਡਿੰਗਜ਼ ਜਾਰੀ ਕਰਨ ਸਬੰਧੀ।

ਮਾਨਯੋਗ ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਜਨਰਲ), ਫ਼ਾਜ਼ਿਲਕਾ ਜੀ ਦੀ ਪ੍ਰਧਾਨਗੀ ਹੇਠ ਮਿਤੀ 13.09.2023 ਨੂੰ ਜਿਲ੍ਹਾ ਪ੍ਰਬੰਧਕੀ ਮੀਟਿੰਗ ਹਾਲ, ਫ਼ਾਜ਼ਿਲਕਾ ਵਿਖੇ ਜਿਲ੍ਹਾ ਫ਼ਾਜ਼ਿਲਕਾ ਦੇ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਪਲੈਨ ਦੀ 8ਵੀਂ ਰੀਵੀਊ ਮੀਟਿੰਗ ਦੀਆਂ ਪ੍ਰੋਸੀਡਿੰਗਜ਼ ਨਾਲ ਨੱਥੀ ਹਨ।

ਇਸ ਲਈ ਆਪ ਜੀ ਨੂੰ ਬੇਨਤੀ ਹੈ ਕਿ ਆਪ ਮੀਟਿੰਗ ਵਿੱਚ ਲਏ ਗਏ ਫੈਸਲਿਆਂ ਦੀ ਪਾਲਣਾ ਕਰਨ ਅਤੇ ਆਪ ਆਪਣੇ ਮਹਿਕਮੇ ਨਾਲ ਸਬੰਧਤ ਮਿਤੀ 13.09.2023 ਦੀ ਮੀਟਿੰਗ ਵਿੱਚ ਲਏ ਗਏ ਫੈਸਲਿਆਂ ਦੀ ਸਮਾਂ-ਸੀਮਾ ਅਨੁਸਾਰ, ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਪਲੈਨ ਵਿੱਚ ਦਰਸਾਈਆਂ ਕਾਰਵਾਈ ਦੀ ਪ੍ਰਗਤੀ ਰਿਪੋਰਟ ਇਸ ਦਫ਼ਤਰ ਦੀ ਈ-ਮੇਲ ਆਈ.ਡੀ. (ppcbfdk@yahoo.com) ਤੇ ਭੇਜੀ ਜਾਵੇ ਜੀ।

ਨੱਥੀ/- ਮਿਤੀ 13.09.2023 ਨੂੰ ਹੋਈ 8ਵੀਂ ਰੀਵੀਊ ਮੀਟਿੰਗ ਦੀਆਂ ਪ੍ਰੋਸੀਡਿੰਗਜ਼।

ਸਹੀ/-

ਵਾਸਤੇ ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

ਖੇਤਰੀ ਦਫ਼ਤਰ, ਫਿਰੋਜ਼ਪੁਰ ਰੋਡ, ਨੇੜੇ ਦਾਣਾ ਮੰਡੀ, ਫ਼ਰੀਦਕੋਟ

Regional Office, Ferozepur Road, Near Grain Market, Faridkot

Email: ppcbfdk@yahoo.com

ਪਿੱਠ ਅੰਕਣ ਨੰਬਰ .....6659.....

ਮਿਤੀ .....19/10/2023.....

ਉਪਰੋਕਤ ਦਾ ਉਤਾਰਾ ਹੇਠ ਲਿਖਿਆਂ ਨੂੰ ਸੂਚਨਾ ਅਤੇ ਅਗਲੇਰੀ ਯੋਗ ਕਾਰਵਾਈ ਹਿੱਤ ਭੇਜਿਆ ਜਾਂਦਾ ਹੈ  
ਜੀ:-

1. ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ, ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ, ਕੰਪਿਊਟਰ ਸੈਕਸ਼ਨ, ਪਟਿਆਲਾ ਨੂੰ ਬੋਰਡ ਦੀ ਵੈਬਸਾਈਟ ਤੇ  
ਮਿਤੀ 13.09.2023 ਨੂੰ 8ਵੀਂ ਰੀਵਿਊ ਮੀਟਿੰਗ ਦੀਆਂ ਪ੍ਰੋਸੀਡਿੰਗਜ਼ ਨੂੰ ਅੱਪਲੋਡ ਕਰਨ ਸਬੰਧੀ।

ਸਹੀ/-

ਵਾਸਤੇ ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

**Sub: Minutes of the 8th review meeting of the "District Environment Committee" (DEC) held on 13.09.2023 under the Chairmanship of Deputy Commissioner, Fazilka to review the progress of activities in the District Environment Plan /compliance pertaining to decisions of 7th review meeting of District Environment Plan of District in the Meeting hall, District Administration, Fazilka.**

List of Participants attached herewith as **Annexure-A**.

At the outset, Assistant Environmental Engineer, PPCB welcomed all the stakeholder departments present in the meeting and brought out that Hon'ble National Green Tribunal in its order dated 05.07.2021 in OA no. 360 of 2018 in the matter of Shree Nath Sharma Vs Union of India & Ors had directed in para no. 21 of the said order for completion of District Environment Plans of various Districts of the State. In compliance to said order, District Environment Plan of Fazilka was finalized which includes the timelines for completion of various activities i.e. management of solid waste, plastic waste, E-waste, C&D waste, bio-medical waste, hazardous waste, air quality, water quality, industrial wastewater, mining activities and noise pollution. Meetings of District Environment Committee are being conducted to review the progress and timelines of activities mentioned in the District Environment Plan. The present meeting has been scheduled to review the progress of activities pertaining to decisions of 7th review meeting of District Environment Plan.

Point wise compliance of activities as provided by concerned stakeholders during meeting is tabulated as under:

Sr. No.	Item of solid waste in District Environment Plan	Progress/ compliance of the Deptt. during previous meeting	Decision taken by the Chairperson during previous meeting	Compliance to be submitted by concerned stakeholder department	Decision taken by Chairperson
<b>1.0 Solid Waste Management</b>					
<b>1.1</b>	<b>Segregation of Solid Waste</b>	Stakeholders informed as under: 1. MC Fazilka – about 95% sources segregation is achieved. 2. MC Abohar- about 95% source segregation has been achieved 3. MC Jalalabaad- about 95% source segregation has been achieved.	MC/NP have been directed to achieved the 100% segregation of solid waste at source by 30.09.2023. Further directed that required machinery and manpower shall be hired for achieving the 100% door to door collection and source segregation.	Stakeholders informed as under: 1. MC Fazilka – about 95% sources segregation is achieved. 2. MC Abohar- about 97% source segregation has been achieved 3. MC Jalalabaad- about 95% source segregation has been achieved.	MC/NP have been directed to achieved the 100% segregation of solid waste at source by 30.09.2023 by procuring required machinery and manpower. Further directed that MCs shall prepare presentation on the solid waste management carried out by their respective ULBs and shall present the

		<p>4. NP Arniwala – about 95% source segregation has been achieved.</p> <p>DDPO informed that civil structure for Solid waste management such as compost pits and material recovery facility shed have been constructed in 23 no. villages and operation of the sites shall be commissioned by 30.09.2023.</p>	<p>DDPO has been directed to start the execution of solid waste management in the villages in phased manner as given in the District Environment Plan. Solid waste management sites in the ongoing 23 villages shall be initiated within one month and accordingly shall be followed up for other villages.</p>	<p>4. NP Arniwala – about 95% source segregation has been achieved</p> <p>DDPO informed that civil structure for Solid waste management such as compost pits and material recovery facility shed have been constructed in 31 no. villages and operation of the sites shall be commissioned by 30.09.2023</p>	<p>same in the next meeting of the District Environment Committee.</p> <p>DDPO has been directed to start the execution of solid waste management in the villages in phased manner as given in the District Environment Plan. Solid waste management sites in the ongoing 31 villages shall be initiated within one month and accordingly shall be followed up for other villages.</p>
<b>1.2</b>	<b>Waste Deposition Centre (For domestic Hazardous waste)</b>	<p>MC/NP have informed that additional cabin has been provided in vehicles carrying segregated solid waste and have provided waste deposition centers/compartments in the material recovery facility for storage of domestic hazardous waste.</p> <p>DDPO informed that civil structure for Solid waste management such as compost</p>	<p>MC/NP have been directed to make an agreement with authorized recycler/disposal facility for disposal of collected domestic hazardous waste.</p> <p>DDPO has been directed to start the execution of solid waste management in the</p>	<p>MCs/NPs have informed that agreement with authorized recycler/disposal facility for disposal of collected domestic hazardous waste will be carried out within one month.</p> <p>DDPO informed that civil structure for Solid waste management such as compost</p>	<p>It has been directed that Punjab Pollution Control Board shall assist the MCs/NPs in carrying out the agreement with authorized recycler/disposal facility for disposal of collected domestic hazardous waste.</p> <p>DDPO has been directed to start the execution of solid waste management in the</p>

		pits and material recovery facility shed have been constructed in 23 no. villages and operation of the sites shall be commissioned by 30.09.2023.	villages in phased manner as given in the District Environment Plan. Solid waste management sites in the ongoing 23 villages shall be initiated within one month and accordingly shall be followed up for other villages.	pits and material recovery facility shed have been constructed in 31 no. villages and operation of the sites shall be commissioned by 30.09.2023	villages in phased manner as given in the District Environment Plan. Solid waste management sites in the ongoing 31 villages shall be initiated within one month and accordingly shall be followed up for other villages.
<b>1.3</b>	<b>Disposal of inert and non-recyclable wastes: Sanitary Landfill Site</b>	<ul style="list-style-type: none"> <li>MC Jalalabad informed that construction of sanitary landfill is under process and will be completed by 30.09.2023</li> <li>MC Fazilka informed that work regarding construction of sanitary land fill site at Sainiya road, Fazilka was started and 40 % of the construction work was completed, however there has been no further progress due to a high court matter pending for the site of sanitary landfill.</li> <li>NP Arniwala and Abohar has provided Sanitary landfill for the disposal of inert and non-recyclable</li> </ul>	<ul style="list-style-type: none"> <li>MC Jalalabad has been directed to make compliance by 30.09.2023.</li> <li>MC Fazilka has been directed to follow up and expedite the High Court matter at the earliest, so that construction of sanitary land fill site can be completed and same shall be commissioned.</li> </ul>	<ul style="list-style-type: none"> <li>MC Jalalabad informed that construction of sanitary landfill is under process and will be completed by 31.10.2023.</li> <li>MC Fazilka informed that work regarding construction of sanitary land fill site at Sainiya road, Fazilka was started and 40 % of the construction work was completed, however there has been no further progress due to a high court matter pending for the site of sanitary landfill. Next date of hearing in the Hon'ble Court is on 11.10.2023 and accordingly further action</li> </ul>	<ul style="list-style-type: none"> <li>MC Jalalabad has been directed to make compliance by 31.10.2023.</li> <li>MC Fazilka has been directed to follow up and expedite the High Court matter at the earliest, so that construction of sanitary land fill site can be completed and same shall be commissioned.</li> </ul>

		wastes.		<p>will be taken in the matter.</p> <ul style="list-style-type: none"> <li>NP Arniwala and Abohar has provided Sanitary landfill for the disposal of inert and non-recyclable wastes.</li> </ul>	
<b>1.4</b>	<b>Remediation of historic/ legacy dump site alongwith treatment of leachate generated from legacy waste dump site.</b>	<p>Progress submitted by stakeholders is as under:  MC Abohar: On going (30 % done)  MC Fazilka: On Going (40% Done)  MC Jalalabad: On Going (40% Done)  NP Arniwala: On Going (90% Done)</p>	<p>MC Abohar, MC Fazilka and MC Jalalabaad were directed to ensure 100 % treatment of legacy waste by 31.12.2023.  NP Arniwala was directed to ensure 100 % treatment of legacy waste by 30.09.2023.</p>	<p>Progress submitted by stakeholders is as under:  MC Abohar: On going (40 % done)  MC Fazilka: On Going (40% Done)  MC Jalalabad: On Going (40% Done)  NP Arniwala: On Going (90% Done)</p>	<p>MC Abohar, MC Fazilka and MC Jalalabaad were directed to ensure 100 % treatment of legacy waste by 31.12.2023.  NP Arniwala was directed to ensure 100 % treatment of legacy waste by 30.09.2023.</p>
<b>1.5</b>	<b>CCTV cameras and Piezometers to be installed at dumping sites.</b>	<p>MC Abohar and MC Fazilka informed that Piezometer and CCTV cameras have been provided at dump site.  Other MC/NP assured to provide peizometres and CCTV cameras at dump site by 30.09.2023.</p>	<p>It was directed that MC Jalalabaad and NP Arniwala shall make compliance by 30.09.2023.</p>	<p>MC Abohar and MC Fazilka informed that Piezometer and CCTV cameras have been provided at dump site.  No progress received from MC Jalalabad and NP Arniwala Sheikh Suban.</p>	<p>It was directed that MC Jalalabaad and NP Arniwala shall make compliance by 30.09.2023.</p>
<b>1.6</b>	<b>Carcass should be utilized by adopting rendering process or incineration and priority may be given to carcass utilization plants.</b>	<p>MC Fazilka informed they have made agreement with a private contractor for disposal of dead bodies of animals received at Carcass plant</p>	<p>MC/NP and DDPO were directed to make compliance</p>	<p>MC Fazilka informed they have made agreement with a private contractor for disposal of dead bodies of animals received at Carcass plant</p>	<p>MC Abohar, MC Jalalabad and NP Arniwala Sheikh Suban were directed to make compliance.</p>

		falling under their jurisdiction. All MC/NP and DDPO assured that the short term measures like provision of boundary wall, green belt, plantation and hedges etc at the carcasses disposal sites shall be provided by 30.09.2023 and MC Abohar has assured that incineration be done for utilization of carcasses from 30.09.2023.		falling under their jurisdiction. No progress received from MC Abohar, MC Jalalabad and NP Arniwala Sheikh Suban.  DDPO informed that plantation as well as boundary wall has been carried along the carcass site of 51 no. villages.	DDPO to expedite the process of construction of boundary wall as well as plantation around the carcass site of other villages of the District.
<b>1.7</b>	<b>Management of wastewater and solid waste by the unauthorized colonies/ residential complex/ commercial complex developed by Private Colonizers.</b>	It was directed that MC/NP/BDA shall indentify the unauthorized colonies falling under their jurisdiction and action against the same. Further they shall be apprised for making immediate compliance of Solid waste management and liquid waste management.	MC/NP/BDA directed to make compliance by 30.09.2023.	SDO, BDA informed that they have given list of 88 no. unauthorized colonies of the District to DTP, Fazilka for action in the matter and further compliance of solid waste management as well as liquid waste management has to be given by them.	MC/NP/BDA/DTP directed to check compliance of solid waste management as well as liquid waste management by 31.10.2023.
<b>1.8</b>	<b>Removal of Garbage Vulnerable Points</b>	MC Abohar: (32 )-All removed and beautified MC Fazilka: (26) -22 removed and 4 beautified MC Jalalabad: (6)-5 removed and 1 beautified NP Arniwala: (5) - 4 removed	MC/NP have been directed to remove/beautify the remaining GVPs by 30.09.2023 and maintain the beautified GVPs.	MC Abohar: (32 )-All removed and beautified MC Fazilka: (26) - 10 pending  MC Jalalabad: (8)- 6 removed, 2 beautified and 2 pending NP Arniwala: (5) - 4 removed	MC/NP have been directed to remove/beautify the remaining GVPs by 31.10.2023 and maintain the beautified GVPs.

		and 1 beautified		and 1 beautified	
<b>2.0 Plastic Waste Management</b>					
<b>2.1</b>	<b>Plastic Waste management and Ban on polythene bags / Single Use Plastic.</b>	MC/NP have informed that regular checking is being done to implement ban of plastic carry bags and single use plastic items in the District. In the financial year 2023, total 15 no. challans have been issued for violation under Plastic Rules and fine has been collected.	MC/NP were directed to carry out further action on the SUP distributors/suppliers along with representative of Punjab Pollution Control Board. DDPO was directed to present the list and progress of selected Plastic waste management projects in villages.		
<b>3.0 C &amp; D Waste Management</b>					
<b>3.1.</b>	<b>Arrangements for separate collection of C&amp;D waste to C&amp;D waste deposition point and C&amp;D waste recycling facility.</b>	MC/NPs informed that C & D waste is being managed at C&D collection site and machinery for destruction of waste has been installed. Further, with the crusher machine provided for the reduction of size of aggregates etc. The purpose for recycling has been fulfilled. The recycled material from crusher machine is used for construction purposes. In case of additional requirement of recycling proposal for	The Chairman intimated that large collection of unauthorized C&D waste has been lying on the major roads of towns of the district and MC/NPs shall impose penalty on the violators, carrying out these activities.	MC Fazilka informed that notices have been issued to 04 no. entities for violating the provisions of C&D waste management. MC Abohar informed that notices have been issued to 08 no. entities for violating the provisions of C&D waste management.	MCs/NPs directed to continue the checking of C&D waste management and to initiate action against the violators.



		<p>installation of recycling facility be prepared.</p> <p>DDPO informed that C&amp;D waste generated is being used in construction purpose for filling low lying area</p>				
<b>4.0 Bio-Medical Waste Management</b>						
<b>4.1</b>	<b>Wastewater Treatment Plant</b>	<p>CMO informed that ETP in Fazilka, Abohar and Jallabad has been provided and ETP in CHC Khui Khera, Dabwala kalan &amp; Sito Gunno is being proposed to be installed.</p> <p>PPCB informed that timelines for installation of ETP for the HCF not having terminal STP is extended for a period upto 30.09.2023</p>	<p>CMO, Fazilka was directed to provide the ETPs for the remaining Govt. HCFs</p>	<p>CMO informed that ETP in Fazilka, Abohar and Jallabad has been provided and ETP in CHC Khui Khera, Dabwala kalan &amp; Sito Gunno is being proposed to be installed.</p> <p>PPCB informed that timelines for installation of ETP for the HCF not having terminal STP is extended for a period upto 31.10.2023</p>	<p>CMO, Fazilka was directed to provide the ETPs for the remaining Govt. HCFs</p>	
<b>5.0 E-Waste Management</b>						
<b>5.1</b>	<b>E-Waste Collection Centre and Linkage among stakeholders to channelize e-waste.</b>	<p>PPCB informed that there are 4 authorized recycler of e-waste in District Punjab. For which, the agreement is required to be signed by MC/NP for lifting of e-waste.</p>	<p>MC/NP shall channelize e-waste to authorized recycling facility by 30.09.2023.</p> <p>Scheme shall also be prepared for implementation in villages by 30.09.2023.</p>	<p>MCs/NPs informed that agreement with authorized recycling facility is under process for disposal of e-waste collected at MRF facility.</p>	<p>MC/NP was directed to make compliance by 31.10.2023.</p> <p>Scheme shall also be prepared for implementation in villages by 30.09.2023.</p>	
<b>6.1</b>	<b>Procurement of</b>	<p>MC Fazilka informed that one</p>	<p>MC Fazilka was directed to</p>	<p>MC Fazilka informed that</p>	<p>MC Fazilka was directed to</p>	

	<b>mechanical sweeping machines</b>	mechanical sweeping machine is available requires repairing and tender is being called. MC Jalalabaad and NP Arniwala informed that there is no requirement of mechanical sweeping machines.	make mechanical sweeping machine functional by 30.09.2023.  MC Abohar shall procure its mechanical sweeping.	tender for repairing of one mechanical sweeping machine was called however, there were no bidders, as such tender will be called again.  MC Abohar informed that there is no requirement of mechanical sweeping machine.	make mechanical sweeping machine functional by 31.10.2023.
--	-------------------------------------	--	--	--	--

## 7.0 Water Quality Management

<b>7.1</b>	<b>Rejuvenation of ground water and setting up of additional water bodies /water harvesting structures.</b>	DDPO Fazilka informed as under: 1. Amrit Sarovar (New village ponds) have been completed in 40 villages from target 75 villages and work is under process in remaining villages. 2. Rain water harvesting structures have been developed in the 50 no. Government schools of the District. 3. De-silting of all the existing 364 ponds of	It has been directed that Department of Rural Development & Panchayat shall expedite the work of completion of target Amrit Sarovars in 75 villages and explore further possibilities for enhancing the capacity of the existing ponds, water bodies, creation of water harvesting structures in the subwatersheds.  MC to ensure rain water harvesting structure in the premises of houses /commercial projects/Public institutions.	DDPO Fazilka informed as under: 1. Amrit Sarovar (New village ponds) have been completed in 70 villages from target 75 villages and work is under process in remaining villages. 2. Rain water harvesting structures have been developed in the 52 no. Government schools of the District and 82 no. are in progress.	It has been directed that Department of Rural Development & Panchayat shall expedite the work of completion of target Amrit Sarovars in 75 villages and explore further possibilities for enhancing the capacity of the existing ponds, water bodies, creation of water harvesting structures in the subwatersheds.  MC to ensure rain water harvesting structure in the premises of houses /commercial projects/Public institutions.
------------	---	--	---	---	---

		the district have already been done.	Department of irrigation to submit proposal to provide recharge well to tap excess run/supply.		Department of irrigation to submit proposal to provide recharge well to tap excess run/supply.
<b>7.2</b>	<b>Sewage Treatment Plants</b>	<p>PWSSB informed that</p> <ul style="list-style-type: none"> <li>• STP of capacity 25 MLD of MC, Abohar is in operation.</li> <li>• MC Fazilka informed that STP of 13 MLD capacity based on SBR technology has been commissioned.</li> <li>• MC Jalalabad has informed that STP of capacity 8 MLD is operational and no land made available by MC for setting up of new STP of capacity 7 MLD at Jalalabad.</li> <li>• PWSSB informed that for installation of 2 MLD capacity STP for Arniwala town, funds awaited. DPR will be approved soon.</li> </ul>	<ul style="list-style-type: none"> <li>• MC Jalalabaad has been directed to identify land for installation of new STP of capacity 7 MLD for Jalalabad town by 30.09.2023.</li> <li>• PWSSB was directed to expedite the work regarding release of funds from Head Office for STP Arniwala.</li> </ul>	<p>PWSSB informed that</p> <ul style="list-style-type: none"> <li>• STP of capacity 25 MLD of MC, Abohar is in operation.</li> <li>• MC Fazilka informed that STP of 13 MLD capacity based on SBR technology has been commissioned.</li> <li>• MC Jalalabad has informed that STP of capacity 8 MLD is operational and no land made available by MC for setting up of new STP of capacity 7 MLD at Jalalabad.</li> <li>• PWSSB informed that for installation of 2 MLD capacity STP for Arniwala town, DPR amounting to Rs. 21 Crore has been approved and tender will be called shortly.</li> </ul>	<ul style="list-style-type: none"> <li>• MC Jalalabaad has been directed to identify land for installation of new STP of capacity 7 MLD for Jalalabad town by 30.09.2023.</li> <li>• PWSSB was directed to expedite the work regarding the commencement of construction for STP Arniwala.</li> </ul>
<b>7.3</b>	<b>Underground sewerage network</b>	<p>PWSSB informed that</p> <ul style="list-style-type: none"> <li>• 100% sewerage network for the towns namely</li> </ul>	PWSSB was directed that sewerage network for the towns be laid within the time	PWSSB informed that sewerage network for MC Abohar has been completed	PWSSB was directed that sewerage network for the towns be laid within the time

		<p>Fazilka and Jalalabad is completed.</p> <ul style="list-style-type: none"> <li>• Sewerage network of Abohar will be completed by 30.09.2023.</li> <li>• For Arniwala town, DPR for sewerage network has been submitted will be completed after 24 months after the availability of funds.</li> </ul>	<p>schedule.</p>	<p>and DPR for sewerage network has been submitted will be completed after 24 months after the availability of funds.</p>	<p>schedule.</p>
<b>7.4</b>	<b>Reuse of treated effluent through STPs</b>	<p>SDO, Department of Soil &amp; Water Conservation submitted as under:</p> <ol style="list-style-type: none"> <li>1. STP Fazilka : Irrigation system of 8.50 km length laid for old stp And not provided for new STP</li> </ol>	<p>Department of Soil Conservation was directed to connect the irrigation system with the new STP of Fazilka.</p> <p>Further all MCs directed to utilize the treated effluent of the STPs for various activities such as sprinkling on roads, construction activities etc.</p>	<p>Department of Soil Conservation informed as under:-</p> <ol style="list-style-type: none"> <li>1. STP Fazilka: New STP Fazilka of 13 MLD capacity estimate submitted to head office for vetting, with estimated cost of 2.48 crore of 430 hec and for length 3250 mtr, beneficiary 150. After vetting final estimate will be send to higher authority for approval and after approval, work will be implemented in field.</li> </ol>	<p>Department of Soil Conservation was directed to expedite the process of installation as well as connection of irrigation system with the STPs.</p> <p>Further all MCs directed to utilize the treated effluent of the STPs for various activities such as sprinkling on roads, construction activities etc. and shall maintain record regarding the same.</p>

		<p>2. STP Abohar: Pipeline covering area of about 700 hectares will be laid for irrigation with an approx. cost of Rs. 22 Crore will be provided by 30.09.2023.</p>		<p>Tentative date of completion will be Dec 2024 but depends on the availability of funds/technically sanction/ financial approval.</p> <p>2. STP Abohar: Laying of irrigation network: STP Survey work and DPR for laying of under ground pipeline for usage of treated water from STP of 25 WILD capacity sanctioned cost of 11.03 core of 1225 hec and for length 12286 Mtrs, beneficiary 267. This Project Technically sanctioned by the Department only amount of 2.58 crore received but rest is pending. Tentative completion date will be Dec 2024 but only if the rest amount received. The project</p>	
--	--	---	--	--	--

		<p>3. STP Jalalabad : Irrigation system of 8.22 km length laid</p>		<p>has been tendered and work order have been placed.</p> <p>3. STP Jalalabad: Preparation of Irrigation Scheme for utilization of treated Sewage of purposed STP: The Department had already laid the pipe line for Irrigation Purpose. But because of poor quality water, the farmers Irrigate their fields after mixing of STP. Poor quality water with their own tubewell's water.</p> <p>New 7 MLD STP is to be established at Jalalabad. STP treated water is to be used for irrigation through the under ground pipeline. But Municipal Corporation Jalalabad has not been Installed STP yet. Unless its location is finalized we</p>	
--	--	--	--	--	--

				<p>are unable to start planning of UGPL project.</p> <p>4. NP Arniwala: The Place is being selected by the Nagar Panchayat. Estimates will be prepared after the location is selected.</p>	
<b>7.5</b>	<b>Provision of necessary treatment facility in village ponds so that no untreated or polluted water enters into river through drains.</b>	DDPO informed that treatment system, to treat the pond water of 83 villages, work of 61 villages have been completed and the treatment of wastewater of the ponds of remaining villages is going on. Further work in other villages will be initiated in the phase wise manner.	DDPO was directed to ensure the completion of work of treatment facilities in remaining 22 villages shall be completed by 30.09.2023. Further provision of liquid waste treatment facilities in the remaining villages shall be carried out in phase wise manner.	DDPO informed that Thapar Model Treatment Facility has been completed in 43 no. villages, screen chamber have been constructed in 47 no. villages and construction of screening chamber in remaining 19 no. villages is under process.	DDPO was directed to ensure the completion of work of treatment facilities in remaining villages shall be completed by 31.10.2023. Further provision of liquid waste treatment facilities in the remaining villages shall be carried out in phase wise manner.
<b>7.6</b>	<b>Preparation of inventories of Dairy Farms and Gaushallas by MC/NP</b>	MC/NP have identified dairy farms and gaushallas	MC/NP were directed to explore the possibility for providing separate ETPs by the dairy units or install common ETP for cluster of dairy units. MC/NP also shall take up the matter regarding management of animal dung with PEDDA and sort out the issue	MC Fazilka informed that there is 1 no. gaushalla in the town.	MC/NP were directed to explore the possibility for providing separate ETPs by the dairy units or install common ETP for cluster of dairy units. MC/NP also shall take up the matter regarding management of animal dung with PEDDA and sort out the issue.

					Further directed to issue letters to gaushalla regarding compliance of solid waste management as well as liquid waste management.
<b>7.7</b>	<b>Comprehensive plan to install flow meters at various locations to carry out daily real time monitoring of the city's water supply network. (Directions of Hon'ble NGT in OA no. 496/2016 dated 22.01.2021)</b>	MC/NP have informed that flow meters at various locations to carry out daily real time monitoring of the city's water supply network will be provided.	MC/NP were directed to install flow meters at various locations to carry out daily real time monitoring of the city's water supply network.	MC/NP have informed that flow meters at various locations to carry out daily real time monitoring of the city's water supply network will be provided.	MC/NP were directed to install flow meters at various locations to carry out daily real time monitoring of the city's water supply network.
<b>8.0</b>	<b>Mining Activity Management Plan</b>	SDO drainage Fazilka informed that no mining is being carried out at present.	The Chairperson took the serious view of the illegal mining being carried out in the district and directed SDO drainage Fazilka to kept strict vigilance on the mining activity along Department of Police and shall give his assurance of zero illegal mining in the district.	SDO drainage Fazilka informed that compliance regarding mining of minor minerals is regularly checked by their department.	Deptt. of Irrigation (Mining) has been directed to carry out regular checking of mining sites.
<b>9.0 Noise Pollution Management Plan</b>					
<b>9.1</b>	<b>Availability of sound/ noise level meters</b>	Department of Police informed that requirement regarding procurement of Noise level meters has been send to	The Chairman intimated that many complaints regarding noise nuisance in late hours of the day have been received	Department of Police informed that requirement regarding procurement of Noise level meters has been send to	Deptt. of Police has been directed to submit FIR data regarding noise challans carried out by them.



		higher authorities and same will be procured.	and the Department shall regulate the timings of operation of DJs, music in functions as per Noise Rules, 2000 and shall take strict action against the violators. Further directed to procure noise level meters in time bound Schedule.	higher authorities and same will be procured.	
--	--	---	---	---	--

After deliberations in the matter, the Chairperson directed as under:

1. All stakeholders shall submit their respective revised progress and revised timelines for concerned activities mentioned in the District Environment Plan Fazilka to Punjab Pollution Control Board , Regional Office, Faridkot within immediately, so as to revise the District Environment Plan for the current financial year.
2. All stakeholders shall adhere to the timelines submitted for completion of respective activities and shall submit progress report to Punjab Pollution Control Board, Regional Office, Faridkot in first week of every month.

**Additional Deputy Commissioner (G), Fazilka**