

ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ

PUNJAB POLLUTION CONTROL BOARD

No.2058-70

Dated 22.05.2024


ਸੇਵਾ ਵਿਖੇ

1. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਵਿਕਾਸ), ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
2. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਸ਼ਹਿਰੀ ਵਿਕਾਸ), ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
3. ਜਿਲ੍ਹਾ ਵਿਕਾਸ ਅਤੇ ਪੰਚਾਇਤ ਅਫਸਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
4. ਮੁੱਖ ਪ੍ਰਸ਼ਾਸਕ, ਬੀ.ਡੀ.ਏ., ਬਠਿੰਡਾ।
5. ਸਿਵਲ ਸਰਜਨ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
6. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਚਾਇਤੀ ਰਾਜ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
7. ਉਪ ਮੰਡਲ ਅਫਸਰ, ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਤੇ ਸੀਵਰੇਜ ਬੋਰਡ, ਮਲੋਟ।
8. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਅਤੇ ਸੈਨੀਟੇਸ਼ਨ ਵਿਭਾਗ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
9. ਮੰਡਲ ਭੂਮੀ ਰੱਖਿਆ ਅਫਸਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
10. ਕਾਰਜ ਸਾਧਕ ਅਫਸਰ, ਨਗਰ ਕੌਂਸਲ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ, ਮਲੋਟ, ਗਿਦੌੜਬਾਹਾ, ਬਰੀਵਾਲਾ।

ਵਿਸ਼ਾ : ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਦੀ ਮੀਟਿੰਗ ਮਿਤੀ 13.05.2024

ਉਪਰੋਕਤ ਵਿਸ਼ੇ ਦੇ ਸਬੰਧ ਵਿੱਚ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਦੀ ਮੀਟਿੰਗ ਮਾਨਯੋਗ ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਜੀ ਦੀ ਅਗਵਾਈ ਹੇਠ ਮਿਤੀ 13.05.2024 ਵਿੱਚ ਲਏ ਗਏ ਫੈਸਲਿਆਂ ਦੀ ਕਾਰਵਾਈ ਰਿਪੋਰਟ ਨਾਲ ਨੱਥੀ ਹੈ ਅਤੇ ਆਪ ਜੀ ਨੂੰ ਲਿਖਿਆ ਜਾਂਦਾ ਹੈ ਕਿ ਮਾਨਯੋਗ ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਜੀ ਵਲੋਂ ਦਿੱਤੇ ਦਿਸ਼ਾ ਨਿਰਦੇਸ਼ਾਂ ਦੀ ਪਾਲਣਾ ਰਿਪੋਰਟ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਦੀ ਅਗਲੀ ਮੀਟਿੰਗ ਵਿੱਚ ਲੈ ਕੇ ਆਉਣਾ ਯਕੀਨੀ ਬਣਾਇਆ ਜਾਵੇ ਜੀ।

ਨੱਥੀ: ਉਪਰੋਕਤ ਅਨੁਸਾਰ



ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

ਪਿੱਠ ਅੰਕਣ ਨੰ: 2071-73

ਮਿਤੀ :22.05.2024

ਇਸ ਦਾ ਇੱਕ ਉਤਾਰਾ ਹੇਠ ਲਿਖਿਆ ਨੂੰ ਸੂਚਨਾ ਹਿੱਤ ਭੇਜਿਆ ਜਾਂਦਾ ਹੈ :-

- 1) ਡਾਇਰੈਕਟਰੇਟ ਆਫ ਇਨਵਾਇਰਨਮੈਂਟ ਐਂਡ ਕਲਾਈਮੇਟ ਚੇਂਜ, ਚੰਡੀਗੜ੍ਹ।
- 2) ਪੀ.ਏ. ਟੂ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
- 3) ਕੰਪਿਊਟਰ ਸੈਕਸ਼ਨ, ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ, ਪਟਿਆਲਾ।


ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

ਖੇਤਰੀ ਦਫਤਰ, , ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ, ਜਿਲ੍ਹਾ ਪ੍ਰਬੰਧਕੀ ਕੰਪਲੈਕਸ, ਬਠਿੰਡਾ

Regional Office, Punjab Pollution Control Board,
District Administrative Complex, Bathinda

Email: eerobti@yahoo.in

Minutes of the review meeting of the "District Environment Committee" (DEC) Muktsar held on 13.05.2024 under the Chairmanship of the Additional Deputy Commissioner (G), Muktsar to review the progress of activities in the District Environment Plan of Sri Muktsar Sahib.

At the outset, Assistant Environmental Engineer, PPCB welcomed all the officers from stakeholder departments and Point wise compliance of activities of District Environment plan as provided by concerned stakeholders during meeting is tabulated as under:

S r N o	Thematic area	Action Point / Activity	Timelines completion mentioned Department Environment for as in of	Submission made during by the Departments meeting	Decisions taken by Chairperson during meeting.
1	Solid Waste Managem ent	Source segregation of solid waste	MCs 31.12.2023	MC, Sri Muktsar Sahib : 95% MC, Malout : 95 % MC, Gidderbaha : 95 % NP Bariwala: 95% ULBs requested for six months to achieve 100 % Source segregation of solid waste	The chairperson directed MCs/NP to achieve 100% source segregation by 30.09.2024.
			DDPO Villages (233) By 31.03.2024 = 71 Village	Completed in 22 Villages and under progress in 30 villages. He further informed that completion means providing compost pits and tricycle for waste collection. DDPO requested for another one year to complete work in 71 villages	The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work by 31.03.2025.
		Waste Collection trolleys with separate Compartments	DDPO 31-03-2024 - 195 vehicles	Vehicles available =65 DDPO requested for another one year to complete work in 71 villages	The chairperson directed the Deptt. of Rural Development and Panchayat to purchase vehicles by 31.03.2025.

		Mini Collection Trucks With Separate Compartments	MC Gidderbaha 31.03.2024	M.C. Gidderbaha : Required/available = 3/0 MC has informed that tendering process for purchase of vehicles is under process and will be purchased by 30.09.2024	The chairperson directed the MC Gidderbaha to purchase Mini Collection Trucks With Separate Compartments by 30.09.2024
		Wet-waste Management: Facilities for central Bio-methanation/ Composting of wet waste.	MC Sri Muktsar Sahib 30.11.2023 MC Gidderbaha 31.12.2024 DDPO Villages (233) By 31.03.2024 = 71 Village	M.C. Sri Muktsar Sahib : Required/available = 120/100 MC has informed that 20 pits will be provided near existing pits by 30.09.2024. M.C. Gidderbaha : Required/available = 62/52 MC has informed that 10 pits will be provided within timeline. Compost pits provided in 22 Villages and under progress in 30 villages. DDPO requested for another one year to complete work in 71 villages	The chairperson directed the MC Sri Muktsar Sahib and Gidderbaha to provide additional pits by 30.09.2024 and 31.12.2024 respectively. The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work by 31.03.2025.
		Dry waste management - Material Recovery Facility for dry waste fraction	MC Gidderbaha 31.12.2023 DDPO Villages (233) By 31.03.2024 = 71 Village	M.C. Gidderbaha : Required/available = 2/1 MC has informed that 2 nd MRF work order issued but land issue created by public so capacity of Old MRF will be enhanced by 30.09.2024 MRF has not been provided in village. DDPO requested for another one year to complete work in 71 villages	The chairperson directed the MC Gidderbaha to either construct new MRF or provide adequate capacity of existing MRF by 30.09.2024 The chairperson directed the Deptt. of Rural Development and Panchayat to provide Material Recovery Facilities by 31.03.2025.
		Remediation of historic / legacy dumpsite	MC Sri Muktsar Sahib 31.12.2023	Total legacy waste = 41000 MT Remediated = 22000 MT Left= 19000 MT. MC informed that work will be completed by 30.09.2024	The chairperson directed the ULBs to remediate all legacy waste by 30.09.2024.

			MC Malout 31.03.2024	Total legacy waste = 48000 MT Remediated = 10000 MT Left=38000MT MC informed that work will be completed by 30.09.2024	
			N.P. Bariwala 31.12.2023	Total legacy waste = 6366 MT Waste Remediated- 50 MT Left=6316 MT NP informed that work will be completed by 30.09.2024	
	Provision of greenbelt and boundary wall around solid waste dump site	MCs 31.03.2024 : For Green Belt		M.C. Sri Muktsar Sahib : Boundary wall- Provided Plantation- Not Provided M.C. Malout : Boundary wall- Provided Plantation- Not Provided M.C. Gidderbaha : Boundary wall- Provided Plantation- Not Provided N.P. Bariwala : Boundary wall- Provided Plantation- Not Provided ULBs have been informed that adequate plantation will be provided by 30.06.2024	The chairperson directed the ULBs to provide adequate plantation by 30.06.2024
	Installation of CCTV cameras and Piezometer at dumping sites.	MCs 30.11.2023		N.P. Bariwala : CCTV installed Piezometer Not installed ULB requested for 3 months period for providing piezometer	The chairperson directed NP Bariwala to provide Piezometer by 30.06.2024
	Management of wastewater and solid waste by unauthorized colonies /	MC (Within Municipal Limits) Identification by 31.12.2023		EO ULB have informed that no. of colonies within municipal limits is as under: Muktsar: 72 Malout: 14	Completed

		<p>residential complexes developed by Pvt. Colonizers.</p>	<p>Management of solid waste collection & Segregation = 31.12.2023</p> <p>Provision of STPs by Public Health/PWSSB = 31.12.2024.</p> <p>Individual STPs along the sewerage system for treatment of waste water discharged by unauthorized colonies located within MC limit. ULB shall ensure compliance.</p> <p>PUDA (Outside MC limit)</p>	<p>Gidderbaha: 71 Bariwala: 5</p> <p>The status of management of solid waste collection in the colonies and status of segregation is as under-</p> <p>MC Muktsar Achievement - 95 %</p> <p>MC Malout Achievement - 95 %</p> <p>Municipal Council, Gidderbaha Achievement - 95 %</p> <p>NP, Bariwala Achievement - 95%</p> <p>Individual STP has not been provided by unauthorized colonies in ULB. However the status of sewerage network provided by ULB and DWSS is as under:</p> <p>MC Muktsar Achievement - 68 %</p> <p>MC, Malout Achievement - 92 %</p> <p>MC, Gidderbaha Achievement - 95 %</p> <p>NP, Bariwala Achievement - Nil</p>	<p>The Chairperson noted the compliance and directed the ULB to ensure 100 % waste collection from the colonies by 30.09.2024.</p> <p>The Chairperson noted the compliance and directed PWSSB/ULB/DWSSS to provide 100% sewerage network in the area.</p> <p>The Chairperson directed department to submit compliance of solid waste and liquid waste management in unauthorized</p>
--	--	--	--	--	--

			Management of solid waste collection & Segregation = 31.12.2023 Provision of STPs = 31.12.2024	No one present on behalf of department	colonies and complete by 31.12.2024.
		Management of carcass in rural area	DDPO 31.12.2023	Total sites- 133 Boundary wall and plantation has been provided - 40 DDPO requested for another one year to complete remaining work in all sites	The chairperson directed DRDP to provide Boundary wall and plantation in remaining sites by 31.03.2025
2.	Plastic Waste Management	Door to door collection Material recovery Facility Ban on non-recyclable single use polythene bags	DDPO By 31.03.2024 = 71 Villages DDPO By 31.03.2024 = 71 Village MC	completed in 22 Villages and under progress in 30 villages. DDPO requested for another one year to complete work in 71 villages MRF has not been provided in village. DDPO requested for another one year to complete work in 71 villages EO MC Malout has informed that 1 challan has been issued of Rs 2000 for SUP items Rest of MCs has not carried out SUP checking	The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work by 31.03.2025. The chairperson directed the Deptt. of Rural Development and Panchayat to provide Material Recovery Facilities by 31.03.2025. The chairperson directed the ULBs to continuously carrying out raids for checking of SUP items.
3.	C&D Waste Management	C&D recycling facility	MCs 31.12.2023.	MC Muktsar- Grinder Not available MC Gidderbaha: Grinder Not available. Tender has been called and will be purchased by 30.09.2024	The chairperson directed the Mc Sri Muktsar Sahib and Malout to purchase grinder/crusher for C&D waste by 30.09.2024.

4.	Bio Medical Waste Management	Wastewater treatment HCFs by	PPCB/Civil Surgeon 31.03.2024	Govt HCF (CHC/SDH/DH)- 8 out of 10 Private HCF- Installed at all 30 beds plus hospital in MC limit	The chairperson directed civil surgeon to complete the work in remaining 2 Govt. HCF by 31.03.2025.
5.	E-waste Management	E-waste collection points	MCs 31.12.2023	E waste collected is stored at MRF	The chairperson directed ULB to declare E Waste collection day and public be sensitized in this regard.
		Linkage among Stakeholders de channelize-Waste	MCs 31.12.2023	Agreement yet to be signed	The chairperson directed ULB to make agreement with E waste authorized collector by 30.06.2024
6.	Water Quality Management	Sewage treatment plants (STPs)	MCs/ PWSSB/ADC(UD) 31.12.2024 - STP Sri Muktsar Sahib 31.12.2024 - STP Malout	Status of construction of STPs informed by the Punjab Water Supply & Sewerage Board is as under:- STP Sri Muktsar Sahib – 8.7 MLD, 5.7 MLD & 3.5 MLD, These STPs are lying defunct and department has prepared fresh DPR for repair/renovation of these STPs including 1 no. balance STP of 5 MLD. Revised DPR and DNIT approved from Shah Consultants. Tender floated will be opened after auctions. STP Malout -10MLD & 3MLD PWSSB has prepared DPR for sewerage scheme and installation of new STP of capacity 10 MLD and same was sent to Govt. for sanctioning of funds. But funds to be tied up yet. land already acquired.	The chairperson directed the department to made STP operational within prescribed timeline and operational STP be ensured to achieve all wastewater parameters applicable including F.coli.

			Gidderbaha 30.09.2024 – STP Bariwala	STP of capacity 7 MLD MBBR is operational . STP Bariwala - Technically DPR for installation of STP of capacity 2 MLD is sent for approval. Funds of Rs. 8.05 Crore has been tied up. Land approved by Govt. Request sent to HO for arranging of funds from GOP to be given to Mandi Board for taking procession of land	
		Underground sewerage network	MCs/PWSSB/ADC(UD) Sri Muktsar Sahib = 30.09.2024 Malout = 30.09.2024 Gidderbaha = 30.09.2024 Bariwala = 31.12.2024	Approx. 68% provided Approx 92 % provided Approx.95% provided Yet to be provided	The chairperson noted the compliance and directed the department to immediately ensure laying of pending sewer network within the timeline
		Reuse of treated effluent through existing STPs (New STPs) (OA no. 496/2016 dated 22.01.2021)	Dept. of Water and Soil Conservation 30.04.2024	The representative of Dept. of Water and Soil Conservation informed as under: STP Malout 10 MLD- Tentative DPR has been prepared by the department. STP Gidderbaha 7 MLD- DPR has been prepared by the department STP Bariwala: location of STP not finalized. Survey for use of STP water	The chairperson noted the compliance and directed the department to immediately ensure laying of pending sewer network and irrigation network be made operational by 30.09.2024

				is under process. STP Muktsar 5.7 MLD- Department has laid pipeline and only 60 m length to be laid is pending. STP Muktsar 8.7 MLD- Department has laid pipeline. STP Muktsar 3.5 MLD- Survey work is under progress.	
--	--	--	--	---	--

The chairperson directed the stakeholders department to adhere to the timelines submitted for completion of respective activities and shall submit progress report to Punjab Pollution Control Board, Regional Office, Bathinda in first week of every month.

Meeting ended with vote of thanks.


Additional Deputy Commissioner (G),
Sri Muktsar Sahib