



ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ
PUNJAB POLLUTION CONTROL BOARD



No. 1128-40

(ਈ-ਮੇਲ ਰਾਹੀਂ)

Dated 27/02/2024

ਸੇਵਾ ਵਿਖੇ

1. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਵਿਕਾਸ), ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
2. ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਸ਼ਹਿਰੀ ਵਿਕਾਸ), ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
3. ਜਿਲ੍ਹਾ ਵਿਕਾਸ ਅਤੇ ਪੰਚਾਇਤ ਅਫਸਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
4. ਮੁੱਖ ਪ੍ਰਸ਼ਾਸਕ, ਬੀ.ਡੀ.ਏ., ਬਠਿੰਡਾ।
5. ਸਿਵਲ ਸਰਜਨ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
6. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਚਾਇਤੀ ਰਾਜ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
7. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਤੇ ਸੀਵਰੇਜ ਬੋਰਡ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
8. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਅਤੇ ਸੈਨੀਟੇਸ਼ਨ ਵਿਭਾਗ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
9. ਮੰਡਲ ਭੂਮੀ ਰੱਖਿਆ ਅਫਸਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
10. ਕਾਰਜ ਸਾਧਕ ਅਫਸਰ, ਨਗਰ ਕੌਂਸਲ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ, ਮਲੋਟ, ਗਿਦੌੜਬਾਹਾ, ਬਰੀਵਾਲਾ।

ਵਿਸ਼ਾ : ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਦੀ ਮੀਟਿੰਗ ਮਿਤੀ 27.02.2024

ਉਪਰੋਕਤ ਵਿਸ਼ੇ ਦੇ ਸਬੰਧ ਵਿੱਚ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਦੀ ਮੀਟਿੰਗ ਮਾਨਯੋਗ ਵਧੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਜੀ ਦੀ ਅਗਵਾਈ ਹੇਠ ਮਿਤੀ 27.02.2024 ਨੂੰ ਸਵੇਰੇ 11:30 ਵਜੇ, ਮੀਟਿੰਗ ਹਾਲ, ਦਫਤਰ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਵਿਖੇ ਨਿਸਚਿਤ ਕੀਤੀ ਗਈ ਹੈ।

ਇਸ ਲਈ ਬੇਨਤੀ ਕੀਤੀ ਜਾਂਦੀ ਹੈ ਕਿ ਮੀਟਿੰਗ ਵਿੱਚ ਨੱਥੀ ਏਜੰਡੇ ਅਨੁਸਾਰ ਪ੍ਰਗਤੀ ਰਿਪੋਰਟ ਸਮੇਤ ਨਿੱਜੀ ਤੌਰ ਤੇ ਭਾਗ ਲੈਣਾ ਯਕੀਨੀ ਬਣਾਇਆ ਜਾਵੇ ਜੀ।

ਨੱਥੀ - ਏਜੰਡਾ ਮੀਟਿੰਗ

ਪਿੱਠ ਅੰਕਣ ਨੰ: 1141

ਇਸ ਦਾ ਇੱਕ ਉਤਾਰਾ ਪੀ.ਏ. ਟੂ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਪਾਸ ਸੂਚਨਾ ਹਿੱਤ ਭੇਜਿਆ ਜਾਂਦਾ ਹੈ।

Quamby 27/02/2024
ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ
ਮਿਤੀ : 27/02/2024

Quamby 27/02/2024
ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

ਖੇਤਰੀ ਦਫਤਰ, ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ, ਜਿੱਲ੍ਹਾ ਪ੍ਰਬੰਧਕੀ ਕੰਪਲੈਕਸ, ਬਠਿੰਡਾ

Regional Office, Punjab Pollution Control Board,
District Administrative Complex, Bathinda

Email: eerobt1@yahoo.in

Minutes of the review meeting of the "District Environment Committee" (DEC) Muktsar held on 27.02.2024 under the Chairmanship of the Additional Deputy Commissioner (G), Muktsar to review the progress of activities in the District Environment Plan of Sri Muktsar Sahib.

At the outset, Assistant Environmental Engineer, PPCB welcomed all the officers from stakeholder departments and Point wise compliance of activities of District Environment plan as provided by concerned stakeholders during meeting is tabulated as under:

Sr No	Thematic area	Action Point / Activity	Timelines for completion mentioned in Department of Environment	Submission made by Departments during the meeting	Decisions taken by Chairperson during meeting.
1	Solid Waste Management	Source segregation of solid waste	MCs 31.12.2023	MC, Sri Muktsar Sahib : 95% MC, Malout : 95 % MC, Gidderbaha : 95 % NP Bariwala: 95% Completed in 22 Villages and under progress in 30 villages. He further informed that completion means providing compost pits and tricycle for waste collection	The chairperson directed MCs/NP to achieve 100% source segregation by 31.03.2024.
			DDPO Villages (233) By 31.03.2024 = 71 Village		The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work within the timeline.
		Waste Collection trolleys with separate Compartments	MCs 31.12.2023	M.C. Sri Muktsar Sahib : Required/available = 6/6 M.C. Malout : Required/available = 7/7 M.C. Gidderbaha : Required/available = 4/4 N.P. Bariwala : Required/available = 2/2	The Chairperson noted the compliance
			DDPO 31-03-2024 - 195 vehicles		Vehicles available =65

		Mini Collection Trucks With Separate Compartments	MC Gidderbaha 31.03.2024	M.C. Sri Muktsar Sahib : Required/available = 5/5 M.C. Malout : Required/available = 9/9 M.C. Gidderbaha : Required/available = 3/0 MC has informed that tendering process for purchase of vehicles is under process and will be purchased by 31.03.2024 N.P. Bariwala : Required/available = 0/0	The chairperson directed the MC Gidderbaha to purchase Mini Collection Trucks With Separate Compartments by 31.03.2024
		Waste Deposition centers (WDC) (for domestic hazardous wastes)	MC Gidderbaha 31.12.2023	M.C. Sri Muktsar Sahib : Required/available = 3/3 M.C. Malout : Required/available = 1/1 M.C. Gidderbaha : Required/available = 2/1 MC has informed that 2 nd MRF work order issued but land issue created by public so capacity of Old MRF will be enhanced by 31.03.2024 N.P. Bariwala : Required/available = 1/1	The chairperson directed the MC Gidderbaha to either construct new MRF or provide adequate capacity of existing MRF by 31.03.2024
		Wet-waste Management: Facilities for central Bio-methanation/ Composting of wet waste.	MC Sri Muktsar Sahib 30.11.2023 MC Gidderbaha 31.12.2024 DDPO Villages (233)	M.C. Sri Muktsar Sahib : Required/available = 120/100 MC has informed that 20 pits will be provided near existing pits by 31.03.2024. M.C. Malout : Required/available = 92/92 M.C. Gidderbaha : Required/available = 62/52 MC has informed that 10 pits will be provided within timeline. N.P. Bariwala : Required/available = 13/13 Compost pits provided in 22 Villages and under progress in 30	The chairperson directed the MC Sri Muktsar Sahib and Gidderbaha to provide additional pits by 31.03.2024 and 31.12.2024 respectively. The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work within the timeline.

			By 31.03.2024 = 71 Village	villages.																				
		Dry waste management – Material Recovery Facility for dry waste fraction	<p>MC Gidderbaha 31.12.2023</p> <p>DDPO Villages (233) By 31.03.2024 = 71 Village</p>	<p>M.C. Sri Muktsar Sahib : Required/available = 3/3</p> <p>M.C. Malout : Required/available = 1/1</p> <p>M.C. Gidderbaha : Required/available = 2/1</p> <p>MC has informed that 2nd MRF work order issued but land issue created by public so capacity of Old MRF will be enhanced by 31.03.2024</p> <p>N.P. Bariwala : Required/available = 1/1</p> <p>MRF has not been provided in village</p>	<p>The chairperson directed the MC Gidderbaha to either construct new MRF or provide adequate capacity of existing MRF by 31.03.2024</p> <p>The chairperson directed the Deptt. of Rural Development and Panchayat to provide Material Recovery Facilities within the timeline.</p>																			
		Remediation of historic / legacy dumpsite	<p>MC Sri Muktsar Sahib 31.12.2023</p> <p>MC Malout 31.03.2024</p> <p>MC Gidderbaha 31.03.2024</p> <p>N.P. Bariwala 31.12.2023</p>	<p>Total legacy waste = 41000 MT Remediated = 16400 MT Left= 24600 MT.</p> <p>MC informed that work will be completed by 30.06.2024</p> <p>Total legacy waste = 48000 MT Remediated = 10000 MT Left=38000MT</p> <p>MC informed that work will be completed by 30.06.2024</p> <p>MC informed that all the waste has been remiated</p> <p>Total legacy waste = 6366 MT Waste Remediated- 50 MT Left=6316 MT</p> <p>NP informed that work will be completed by 30.06.2024</p>	<p>The chairperson directed the ULBs to achieve monthly targets and monthly progress will be discussed in next meeting:</p> <table border="1" data-bbox="1768 954 2378 1263"> <thead> <tr> <th rowspan="2">Name of ULB</th> <th colspan="3">Balance legacy Waste to be remediated at the end of Month (cumulative) in MT</th> </tr> <tr> <th>April 2024</th> <th>May 2024</th> <th>June 2024</th> </tr> </thead> <tbody> <tr> <td>Muktsar</td> <td>15000</td> <td>20000</td> <td>24600</td> </tr> <tr> <td>Malout</td> <td>22500</td> <td>30000</td> <td>38000</td> </tr> <tr> <td>Bariwala</td> <td>3900</td> <td>5200</td> <td>6316</td> </tr> </tbody> </table>	Name of ULB	Balance legacy Waste to be remediated at the end of Month (cumulative) in MT			April 2024	May 2024	June 2024	Muktsar	15000	20000	24600	Malout	22500	30000	38000	Bariwala	3900	5200	6316
Name of ULB	Balance legacy Waste to be remediated at the end of Month (cumulative) in MT																							
	April 2024	May 2024	June 2024																					
Muktsar	15000	20000	24600																					
Malout	22500	30000	38000																					
Bariwala	3900	5200	6316																					
		Provision of	MCs	M.C. Sri Muktsar Sahib :	The chairperson directed the ULBs to provide adequate																			

	greenbelt and boundary wall around solid waste dump site	31.03.2024 : For Green Belt	Boundary wall- Provided Plantation- Not Provided M.C. Malout : Boundary wall- Provided Plantation- Not Provided M.C. Gidderbaha : Boundary wall- Provided Plantation- Not Provided N.P. Bariwala : Boundary wall- Provided Plantation- Not Provided ULBs have been informed that adequate plantation will be provided by 30.06.2024	plantation by 30.06.2024
	Installation of CCTV cameras and Piezometer at dumping sites.	MCs 30.11.2023	M.C. Sri Muktsar Sahib : Installed M.C. Malout: Installed M.C. Gidderbaha : No dump site N.P. Bariwala : CCTV installed Piezometetr Not installed	The chairperson directed NP Bariwala to provide Piezometer by 31.03.2024
	Management of wastewater and solid waste by unauthorized colonies / residential complexes developed by Pvt. Colonizers.	MC (Within Municipal Limits) Identification by 31.12.2023 Management of solid waste collection & Segregation = 31.12.2023	EO ULB have informed that no. of colonies within municipal limits is as under: Muktsar: 72 Malout: 14 Gidderbaha: 71 Bariwala: 5 The status of management of solid waste collection in the colonies and status of segregation is as under- MC Muktsar Achievement – 95 % MC Malout Achievement – 95 %	The Chairperson noted the compliance and directed the ULB to ensure 100 % waste collection from the colonies.

			<p>Provision of STPs by Public Health/PWSSB = 31.12.2024.</p> <p>Individual STPs along the sewerage system for treatment of waste water discharged by unauthorized colonies located within MC limit. ULB shall ensure compliance.</p> <p>PUDA (Outside MC limit)</p> <p>Management of solid waste collection & Segregation = 31.12.2023</p> <p>Provision of STPs = 31.12.2024</p>	<p>Municipal Council, Gidderbaha Achievement – 95 %</p> <p>NP, Bariwala Achievement - 95%</p> <p>Individual STP has not been provided by unauthorized colonies in ULB. However the status of sewerage network provided by ULB and DWSS is as under:</p> <p>MC Muktsar Achievement – 68 %</p> <p>MC, Malout Achievement – 92 %</p> <p>MC, Gidderbaha Achievement – 95 %</p> <p>NP, Bariwala Achievement - Nil</p> <p>No one present on behalf of department</p>	<p>The Chairperson noted the compliance and directed PWSSB/ULB/DWSSS to provided 100% sewerage network in the area.</p> <p>The Chairperson directed department to submit compliance of solid waste and liquid waste management in unauthorized colonies within 15 days</p>
		Management of carcass in rural area	DDPO 31.12.2023	Total sites- 133 Boundary wall and plantation has been provided - 40	The chairperson directed DRDP to provide Boundary wall and plantation in remaining sites by 31.03.2024
2.	Plastic Waste	Door to door	DDPO	completed in 22 Villages and under	The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work within the timeline

	Management	collection Material recovery Facility Ban on non-recyclable single use polythene bags	By 31.03.2024 = 71 Villages DDPO By 31.03.2024 = 71 Village MC	progress in 30 villages MRF has not been provided in village EO MC Muktsar has informed that 16 challans has been issued of Rs 25000 for SUP items EO NP Bariwala has informed that 5 challans has been issued of Rs 3300 for SUP items Rest of MCs has not carried out SUP checking	submitted by the department. The chairperson directed the Deptt. of Rural Development and Panchayat to provide Material Recovery Facilities within the timeline. The chairperson directed the ULBs to continuously carrying out raids for checking of SUP items.
3.	C&D Waste Management	C&D recycling facility	MCs 31.12.2023.	MC Muktsar- Grinder Not available MC Malout: Grinder available MC Gidderbaha: Grinder Not available. Tender has been called and will be purchased by 31.03.2024 NP Bariwala: Grinder available	The chairperson directed the Mc Sri Muktsar Sahib and Malout to purchase grinder/crusher for C&D waste by 31.03.2024.
4.	Bio Medical Waste Management	Wastewater treatment by HCFs	PPCB/Civil Surgeon 31.03.2024	Govt HCF (CHC/SDH/DH)- 8 out of 10 Private HCF- Installed at all 30 beds plus hospital in MC limit	The chairperson directed civil surgeon to complete the work in remaining 2 Govt. HCF on priority basis.
5.	E-waste Management	E-waste collection points	MCs 31.12.2023	E waste collected is stored at MRF	The chairperson directed ULB to declare E Waste collection day and public be sensitized in this regard.
		Linkage among Stakeholders de channelize-Waste	MCs 31.12.2023	Agreement yet to be signed	The chairperson directed ULB to immediately make agreement with E waste authorized collector
6.	Water Quality Management	Sewage treatment plants (STPs)	MCs/ PWSSB/ADC(UD) 31.12.2024 - STP	Status of construction of STPs informed by the Punjab Water Supply & Sewerage Board is as under:- STP Sri Muktsar Sahib - 8.7 MLD,	The chairperson directed the department to made STP operational within prescribed timeline and operational STP be ensured to achieve all wastewater parameters applicable including F.coli.

			<p>Sri Muktsar Sahib</p> <p>31.12.2024 – STP Malout</p> <p>Gidderbaha</p> <p>30.09.2024 – STP Bariwala</p>	<p>5.7 MLD & 3.5 MLD, These STPs are lying defunct and department has prepared fresh DPR for repair/renovation of these STPs including 1 no. balance STP of 5 MLD.DNIT under preparation by Shah Consultants</p> <p>STP Malout -10MLD & 3MLD PWSSB has prepared DPR for sewerage scheme and installation of new STP of capacity 10 MLD and same was sent to Govt. for sanctioning of funds. But funds to be tied up yet. land already acquired.</p> <p>STP 10 MLD is achieving F.coli parameter in December 2024. However not achieved by WSP</p> <p>STP of capacity 7 MLD MBBR is operational .</p> <p>STP is not achieving F.coli parameter in December 2024</p> <p>STP Bariwala - Technically DPR for installation of STP of capacity 2 MLD is sent for approval. Funds of Rs. 8.05 Crore has been tied up. Tender kept on hold. land case pending in Board of Director meeting of Mandi Board.</p>	
		Underground sewerage network	<p>MCs/PWSSB/ADC(UD)</p> <p>Sri Muktsar Sahib = 30.09.2024</p> <p>Malout = 30.09.2024</p> <p>Gidderbaha =</p>	<p>Approx. 68% provided</p> <p>Approx 92 % provided</p>	<p>The chairperson noted the compliance and directed the department to immediately ensure laying of pending sewer network within the timeline</p>

			30.09.2024 Bariwala = 31.12.2024	Approx.95% provided Yet to be provided	
		Reuse of treated effluent through existing STPs (New STPs) (OA no. 496/2016 dated 22.01.2021)	Dept. of Water and Soil Conservation 30.04.2024	The representative of Dept. of Water and Soil Conservation informed as under: STP Malout 10 MLD- Tentative DPR has been prepared by the department. STP Gidderbaha 7 MLD- DPR has been prepared by the department STP Bariwala: location of STP not finalized. Survey for use of STP water is under process. STP Muktsar 5.7 MLD- Department has laid pipeline and only 60 m length to be laid is pending. STP Muktsar 8.7 MLD- Department has laid pipeline. STP Muktsar 3.5 MLD- Survey work is under progress.	The chairperson noted the compliance and directed the department to immediately ensure laying of pending sewer network and irrigation network be made operational within the timeline

The chairperson directed the stakeholders department to adhere to the timelines submitted for completion of respective activities and shall submit progress report to Punjab Pollution Control Board, Regional Office, Bathinda in first week of every month.

Meeting ended with vote of thanks.


**Additional Deputy Commissioner (G),
Sri Muktsar Sahib**