



ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ
PUNJAB POLLUTION CONTROL BOARD



No. 822-834

(ਈ-ਮੇਲ ਰਾਹੀਂ)

Dated 24/01/24

ਸੇਵਾ ਵਿਖੇ

1. ਵਪੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਵਿਕਾਸ), ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
2. ਵਪੀਕ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ (ਸ਼ਹਿਰੀ ਵਿਕਾਸ), ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
3. ਜਿਲ੍ਹਾ ਵਿਕਾਸ ਅਤੇ ਪੰਚਾਇਤ ਅਫਸਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
4. ਮੁੱਖ ਪ੍ਰਸ਼ਾਸਕ, ਬੀ.ਡੀ.ਏ., ਬਠਿੰਡਾ।
5. ਸਿਵਲ ਸਰਜਨ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
6. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਚਾਇਤੀ ਰਾਜ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
7. ਉਪ ਮੰਡਲ ਅਫਸਰ, ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਤੇ ਸੀਵਰੇਜ਼ ਬੋਰਡ, ਮਲੋਟ।
8. ਕਾਰਜਕਾਰੀ ਇੰਜੀਨੀਅਰ, ਪੰਜਾਬ ਵਾਟਰ ਸਪਲਾਈ ਅਤੇ ਸੈਨੀਟੇਸ਼ਨ ਵਿਭਾਗ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
9. ਮੰਡਲ ਭੂਮੀ ਰੱਖਿਆ ਅਫਸਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
10. ਕਾਰਜ ਸਾਧਕ ਅਫਸਰ, ਨਗਰ ਕੌਂਸਲ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ, ਮਲੋਟ, ਗਿਦੱਤਬਾਹਾ, ਬਰੀਵਾਲਾ।

ਵਿਸ਼ਾ : ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਦੀ ਮੀਟਿੰਗ ਮਿਤੀ 16.01.2024

ਉਪਰੋਕਤ ਵਿਸ਼ੇ ਦੇ ਸਬੰਧ ਵਿੱਚ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਦੀ ਮੀਟਿੰਗ ਮਾਨਯੋਗ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਜੀ ਦੀ ਅਗਵਾਈ ਹੇਠ ਮਿਤੀ 16.01.2024 ਵਿੱਚ ਲਏ ਗਏ ਫੈਸਲਿਆਂ ਦੀ ਕਾਰਵਾਈ ਰਿਪੋਰਟ ਨਾਲ ਨੱਥੀ ਹੈ ਅਤੇ ਆਪ ਜੀ ਨੂੰ ਲਿਖਿਆ ਜਾਂਦਾ ਹੈ ਕਿ ਮਾਨਯੋਗ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ ਜੀ ਵਲੋਂ ਦਿੱਤੇ ਦਿਸ਼ਾ ਨਿਰਦੇਸ਼ਾਂ ਦੀ ਪਾਲਣਾ ਰਿਪੋਰਟ ਜਿਲ੍ਹਾ ਵਾਤਾਵਰਣ ਕਮੇਟੀ ਦੀ ਅਗਲੀ ਮੀਟਿੰਗ ਵਿੱਚ ਲੈ ਕੇ ਆਉਣਾ ਯਕੀਨੀ ਬਣਾਇਆ ਜਾਵੇ ਜੀ।

ਨੱਥੀ: ਉਪਰੋਕਤ ਅਨੁਸਾਰ

Quamrui 24/1/24

† ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

ਪਿੱਠ ਅੰਕਣ ਨੰ: 835-837

ਮਿਤੀ : 24/01/24

ਇਸ ਦਾ ਇੱਕ ਉਤਾਰਾ ਹੇਠ ਲਿਖਿਆ ਨੂੰ ਸੂਚਨਾ ਹਿੱਤ ਭੇਜਿਆ ਜਾਂਦਾ ਹੈ :-

- 1) ਡਾਇਰੈਕਟਰੇਟ ਆਫ ਇਨਵਾਇਰਨਮੈਂਟ ਐਂਡ ਕਲਾਈਮੇਟ ਚੇਂਜ, ਚੰਡੀਗੜ੍ਹ।
- 2) ਪੀ.ਏ. ਟੂ ਡਿਪਟੀ ਕਮਿਸ਼ਨਰ, ਸ੍ਰੀ ਮੁਕਤਸਰ ਸਾਹਿਬ।
- 3) ਕੰਪਿਊਟਰ ਸੈਕਸ਼ਨ, ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ, ਪਟਿਆਲਾ।

Quamrui 24/1/24
† ਵਾਤਾਵਰਣ ਇੰਜੀਨੀਅਰ

ਖੇਤਰੀ ਦਫਤਰ, , ਪੰਜਾਬ ਪ੍ਰਦੂਸ਼ਣ ਰੋਕਥਾਮ ਬੋਰਡ, ਜਿਲ੍ਹਾ ਪ੍ਰਬੰਧਕੀ ਕੰਪਲੈਕਸ, ਬਠਿੰਡਾ

**Regional Office, Punjab Pollution Control Board,
District Administrative Complex, Bathinda**

Email: eerobti@yahoo.in

Minutes of the review meeting of the "District Environment Committee" (DEC) Muktsar held on 16.01.2024 under the Chairmanship of the Deputy Commissioner, Muktsar to review the progress of activities in the District Environment Plan of Sri Muktsar Sahib.

At the outset, Assistant Environmental Engineer, PPCB welcomed all the officers from stakeholder departments and Point wise compliance of activities of District Environment plan as provided by concerned stakeholders during meeting is tabulated as under:

Sr No	Thematic area	Action Point / Activity	Timelines for completion mentioned in Department of Environment	Submission made by Departments during the meeting	Decisions taken by Chairperson during meeting.
1	Solid Waste Management	Source segregation of solid waste	MCs 31.12.2023	MC, Sri Muktsar Sahib : 95% MC, Malout : 95 % MC, Gidderbaha : 95 % NP Bariwala: 95% Completed in 22 Villages and under progress in 30 villages. He further informed that completion means providing compost pits and tricycle for waste collection	The chairperson directed MCs/NP to achieve 100% source segregation by 31.03.2024.
			DDPO Villages (233) By 31.03.2024 = 71 Village		The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work within the timeline.
		Waste Collection trolleys with separate Compartments	MCs 31.12.2023	M.C. Sri Muktsar Sahib : Required/available = 6/6 M.C. Malout : Required/available = 7/7 M.C. Gidderbaha : Required/available = 4/4 N.P. Bariwala : Required/available = 2/2	The Chairperson noted the compliance
			DDPO 31-03-2024 - 195 vehicles		Vehicles available =65

		Mini Collection Trucks With Separate Compartments	MC Gidderbaha 31.03.2024	M.C. Sri Muktsar Sahib : Required/available = 5/5 M.C. Malout : Required/available = 9/9 M.C. Gidderbaha : Required/available = 3/0 MC has informed that tendering process for purchase of vehicles is under process and will be purchased by 31.03.2024 N.P. Bariwala : Required/available = 0/0	The chairperson directed the MC Gidderbaha to purchase Mini Collection Trucks With Separate Compartments by 31.03.2024
		Waste Deposition centers (WDC) (for domestic hazardous wastes)	MC Gidderbaha 31.12.2023	M.C. Sri Muktsar Sahib : Required/available = 3/3 M.C. Malout : Required/available = 1/1 M.C. Gidderbaha : Required/available = 2/1 MC has informed that 2 nd MRF work order issued but land issue created by public so capacity of Old MRF will be enhanced by 31.03.2024 N.P. Bariwala : Required/available = 1/1	The chairperson directed the MC Gidderbaha to either construct new MRF or provide adequate capacity of existing MRF by 31.03.2024
		Wet-waste Management: Facilities for central Bio-methanation/ Composting of wet waste.	MC Sri Muktsar Sahib 30.11.2023 MC Gidderbaha 31.12.2024	M.C. Sri Muktsar Sahib : Required/available = 120/100 MC has informed that 20 pits will be provided near existing pits by 31.03.2024. M.C. Malout : Required/available = 92/92 M.C. Gidderbaha : Required/available = 62/52 MC has informed that 10 pits will be provided within timeline. N.P. Bariwala : Required/available = 13/13	The chairperson directed the MC Sri Muktsar Sahib and Gidderbaha to provide additional pits by 31.03.2024 and 31.12.2024 respectively.

			DDPO Villages (233) By 31.03.2024 = 71 Village	Compost pits provided in 22 Villages and under progress in 30 villages.	The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work within the timeline.																													
		Dry waste management – Material Recovery Facility for dry waste fraction	MC Gidderbaha 31.12.2023 DDPO Villages (233) By 31.03.2024 = 71 Village	M.C. Sri Muktsar Sahib : Required/available = 3/3 M.C. Malout : Required/available = 1/1 M.C. Gidderbaha : Required/available = 2/1 MC has informed that 2 nd MRF work order issued but land issue created by public so capacity of Old MRF will be enhanced by 31.03.2024 N.P. Bariwala : Required/available = 1/1 MRF has not been provided in village	The chairperson directed the MC Gidderbaha to either construct new MRF or provide adequate capacity of existing MRF by 31.03.2024 The chairperson directed the Deptt. of Rural Development and Panchayat to provide Material Recovery Facilities within the timeline.																													
		Remediation of historic / legacy dumpsite	MC Sri Muktsar Sahib 31.12.2023 MC Malout 31.03.2024 MC Gidderbaha 31.03.2024 N.P. Bariwala 31.12.2023	Total legacy waste = 41000 MT Remediated = 16400 MT Left= 24600 MT. MC informed that work will be completed by 30.06.2024 Total legacy waste = 48000 MT Remediated = 10000 MT Left=38000MT MC informed that work will be completed by 30.06.2024 MC informed that all the waste has been remiated Total legacy waste = 6366 MT Waste Remediated- 50 MT Left=6316 MT	The chairperson directed the ULBs to achieve monthly targets and monthly progress will be discussed in next meeting: <table border="1"> <thead> <tr> <th rowspan="2">Name of ULB</th> <th colspan="5">Balance legacy Waste to be remediated at the end of Month (cumulative) in MT</th> </tr> <tr> <th>Feb 2024</th> <th>March 2024</th> <th>April 2024</th> <th>May 2024</th> <th>June 2024</th> </tr> </thead> <tbody> <tr> <td>Muktsar</td> <td>5000</td> <td>10000</td> <td>15000</td> <td>20000</td> <td>24600</td> </tr> <tr> <td>Malout</td> <td>7500</td> <td>15000</td> <td>22500</td> <td>30000</td> <td>38000</td> </tr> <tr> <td>Bariwala</td> <td>1300</td> <td>2600</td> <td>3900</td> <td>5200</td> <td>6316</td> </tr> </tbody> </table>	Name of ULB	Balance legacy Waste to be remediated at the end of Month (cumulative) in MT					Feb 2024	March 2024	April 2024	May 2024	June 2024	Muktsar	5000	10000	15000	20000	24600	Malout	7500	15000	22500	30000	38000	Bariwala	1300	2600	3900	5200	6316
Name of ULB	Balance legacy Waste to be remediated at the end of Month (cumulative) in MT																																	
	Feb 2024	March 2024	April 2024	May 2024	June 2024																													
Muktsar	5000	10000	15000	20000	24600																													
Malout	7500	15000	22500	30000	38000																													
Bariwala	1300	2600	3900	5200	6316																													

				NP informed that work will be completed by 30.06.2024	
		Provision of greenbelt and boundary wall around solid waste dump site	MCs 31.03.2024 : For Green Belt	M.C. Sri Muktsar Sahib : Boundary wall- Provided Plantation- Not Provided M.C. Malout : Boundary wall- Provided Plantation- Not Provided M.C. Gidderbaha : Boundary wall- Provided Plantation- Not Provided N.P. Bariwala : Boundary wall- Provided Plantation- Not Provided ULBs have been informed that adequate plantation will be provided by 30.06.2024	The chairperson directed the ULBs to provide adequate plantation by 30.06.2024
		Installation of CCTV cameras and Piezometer at dumping sites.	MCs 30.11.2023	M.C. Sri Muktsar Sahib : Installed M.C. Malout: Installed M.C. Gidderbaha : No dump site N.P. Bariwala : CCTV installed Piezomenetr Not installed	The chairperson directed NP Bariwala to provide Piezometer by 31.03.2024
		Management of wastewater and solid waste by unauthorized colonies / residential complexes developed by Pvt. Colonizers.	MC (Within Municipal Limits) Identification by 31.12.2023 Management of solid waste collection &	EO ULB have informed that no. of colonies within municipal limits is as under: Muktsar: 72 Malout: 14 Gidderbaha: 71 Bariwala: 5 The status of management of solid waste collection in the colonies and status of segregation is as under-	The Chairperson noted the compliance and directed the ULB to ensure 100 % waste collection from the colonies.

			<p>Segregation = 31.12.2023</p> <p>Provision of STPs by Public Health/PWSSB = 31.12.2024.</p> <p>Individual STPs along the sewerage system for treatment of waste water discharged by unauthorized colonies located within MC limit. ULB shall ensure compliance.</p> <p>PUDA (Outside MC limit)</p> <p>Management of solid waste collection & Segregation = 31.12.2023</p> <p>Provision of STPs = 31.12.2024</p>	<p>MC Muktsar Achievement – 95 %</p> <p>MC Malout Achievement – 95 %</p> <p>Municipal Council, Gidderbaha Achievement – 95 %</p> <p>NP, Bariwala Achievement - 95%</p> <p>Individual STP has not been provided by unauthorized colonies in ULB. However the status of sewerage network provided by ULB and DWSS is as under:</p> <p>MC Muktsar Achievement – 68 %</p> <p>MC, Malout Achievement – 92 %</p> <p>MC, Gidderbaha Achievement – 95 %</p> <p>NP, Bariwala Achievement - Nil</p> <p>No one present on behalf of department</p>	<p>The Chairperson noted the compliance and directed PWSSB/ULB/DWSSS to provided 100% sewerage network in the area.</p> <p>The Chairperson directed department to submit compliance of solid waste and liquid waste management in unauthorized colonies within 15 days</p>
--	--	--	--	---	--

		Management of carcass in rural area	DDPO 31.12.2023	Total sites- 133 Boundary wall and plantation has been provided - 40	The chairperson directed DRDP to provide Boundary wall and plantation in remaining sites by 31.03.2024
2.	Plastic Waste Management	Door to door collection Material recovery Facility Ban on non-recyclable single use polythene bags	DDPO By 31.03.2024 = 71 Villages DDPO By 31.03.2024 = 71 Village MC	completed in 22 Villages and under progress in 30 villages MRF has not been provided in village EO MC Muktsar has informed that 16 challans has been issued of Rs 25000 for SUP items EO NP Bariwala has informed that 5 challans has been issued of Rs 3300 for SUP items Rest of MCs has not carried out SUP checking	The chairperson directed the Deptt. of Rural Development and Panchayat to complete the work within the timeline submitted by the department. The chairperson directed the Deptt. of Rural Development and Panchayat to provide Material Recovery Facilities within the timeline. The chairperson directed the ULBs to continuously carrying out raids for checking of SUP items.
3.	C&D Waste Management	C&D recycling facility	MCs 31.12.2023.	MC Muktsar- Grinder Not available MC Malout: Grinder available MC Gidderbaha: Grinder Not available. Tender has been called and will be purchased by 31.03.2024 NP Bariwala: Grinder available	The chairperson directed the Mc Sri Muktsar Sahib and Malout to purchase grinder/crusher for C&D waste by 31.03.2024.
4.	Bio Medical Waste Management	Wastewater treatment by HCFs	PPCB/Civil Surgeon 31.03.2024	Govt HCF (CHC/SDH/DH)- 8 out of 10 Private HCF- Installed at all 30 beds plus hospital in MC limit	The chairperson directed civil surgeon to complete the work in remaining 2 Govt. HCF on priority basis.
5.	E-waste Management	E-waste collection points	MCs 31.12.2023	E waste collected is stored at MRF	The chairperson directed ULB to declare E Waste collection day and public be sensitized in this regard.
		Linkage among Stakeholders de	MCs	Agreement yet to be signed	The chairperson directed ULB to immediately make agreement with E waste authorized collector

		channelize-Waste	31.12.2023		
6.	Water Quality Management	Sewage treatment plants (STPs)	<p>MCs/ PWSSB/ADC(UD)</p> <p>31.12.2024 - STP Sri Muktsar Sahib</p> <p>31.12.2024 - STP Malout</p> <p>Gidderbaha</p> <p>30.09.2024 - STP Bariwala</p>	<p>Status of construction of STPs informed by the Punjab Water Supply & Sewerage Board is as under:-</p> <p>STP Sri Muktsar Sahib – 8.7 MLD, 5.7 MLD & 3.5 MLD, These STPs are lying defunct and department has prepared fresh DPR for repair/renovation of these STPs including 1 no. balance STP of 5 MLD.DNIT under preparation by Shah Consultants</p> <p>STP Malout -10MLD & 3MLD PWSSB has prepared DPR for sewerage scheme and installation of new STP of capacity 10 MLD and same was sent to Govt. for sanctioning of funds. But funds to be tied up yet. land already acquired.</p> <p>STP 10 MLD is achieving F.coli parameter in December 2024. However not achieved by WSP</p> <p>STP of capacity 7 MLD MBBR is operational .</p> <p>STP is not achieving F.coli parameter in December 2024</p> <p>STP Bariwala - Technically DPR for installation of STP of capacity 2 MLD is sent for approval. Funds of Rs. 8.05 Crore has been tied up. Tender kept on hold. land case pending in Board of Director meeting of Mandi Board.</p>	The chairperson directed the department to made STP operational within prescribed timeline and operational STP be ensured to achieve all wastewater parameters applicable including F.coli.

	Underground sewerage network	MCs/PWSSB/ADC(UD)	Sri Muktsar Sahib = 30.09.2024 Malout = 30.09.2024 Gidderbaha = 30.09.2024 Bariwala = 31.12.2024	Approx. 68% provided Approx 92 % provided Approx.95% provided Yet to be provided	The chairperson noted the compliance and directed the department to immediately ensure laying of pending sewer network within the timeline
	Reuse of treated effluent through existing STPs (New STPs) (OA no. 496/2016 dated 22.01.2021)	Dept. of Water and Soil Conservation 30.04.2024		The representative of Dept. of Water and Soil Conservation informed as under: STP Malout 10 MLD- Tentative DPR has been prepared by the department. STP Gidderbaha 7 MLD- DPR has been prepared by the department STP Bariwala: location of STP not finalized. Survey for use of STP water is under process. STP Muktsar 5.7 MLD- Department has laid pipeline and only 60 m length to be laid is pending. STP Muktsar 8.7 MLD- Department has laid pipeline. STP Muktsar 3.5 MLD- Survey work is under progress.	The chairperson noted the compliance and directed the department to immediately ensure laying of pending sewer network and irrigation network be made operational within the timeline

The chairperson directed the stakeholders department to adhere to the timelines submitted for completion of respective activities and shall submit progress report to Punjab Pollution Control Board, Regional Office, Bathinda in first week of every month.

Meeting ended with vote of thanks.


 Additional Deputy Commissioner,
 Sri Muktsar Sahib